

# CHANGE ORDER

No. 1

Dated 21 August 2006

---

Owner's Project No. FAA AIP No. 3-20-0088-51 City of Wichita No. 453-346  
Project: Relocate Airport Rotating Beacon  
Owner: The Wichita Airport Authority

---

Contractor: Atlas Electric, L.L.C. Contract Date: 06 March 2006

Contract For: \_\_\_\_\_  
Constructing a new Airport Rotating Beacon Tower and foundation, site work at new location, electrical work to support relocated Beacon, demo of existing Tower and foundation, and miscellaneous site work as shown on the drawings.  
Provide communications cable to a future construction trailer, communications ducts, and Owner provided optical fiber cable at Wichita Mid-Continent Airport.

---

To: Atlas Electric, L.L.C., Contractor

You are directed to make the changes noted below in the subject contract:

By Direction of the Wichita Airport Authority

\_\_\_\_\_  
Date: \_\_\_\_\_

Carlos Mayans, Mayor

APPROVED: Geary E. Robertson ✓

---

Nature of Change:

- [1] Additional costs due to delaying the beacon tower erection while waiting for the approval of the FAA Form 7460-1 (Notice of Construction Alteration) to erect the temporary cranes at the old and new tower sites.
- [2] Adjust Original Contract Quantities to Final Field Measured Quantities.

**CHANGE ORDER # 1**

**FAA PROJECT # 3-20-0088-51**

The changes result in the following adjustment of Contract Price and Contract Time:

3-20-0088-51 Contract Price Prior to This Change Order	\$ <u>215,000.00</u>
Non-FAA Participating Contract Price Prior to This Change Order	\$ <u>50,335.05</u>
Total Contract Price Prior to This Change Order	\$ <u>265,335.05</u>
3-20-0088-51 Net Increase Resulting from This Change Order	\$ <u>620.00</u>
Non-FAA Participating Net Increase Resulting from This Change Order	\$ <u>(1,137.25)</u>
Total Net Increase Resulting from This Change Order	\$ <u>(517.25)</u>
Current 3-20-0088-51 Contract Price Including This Change Order	\$ <u>215,620.00</u>
Current Non-FAA Participating Contract Price Including This Change Order	\$ <u>49,197.80</u>
Current Total Contract Price Including This Change Order	\$ <u>264,817.80</u>

Contract Time Prior to This Change Order	<u>120</u>	Calendar Days
Net Increase Resulting From This Change Order	<u>07</u>	Calendar Days
Current Contract Time Including This Change Order	<u>127</u>	Calendar Days
Permanent Seeding Contract Time Prior to This Change Order	<u>07</u>	Calendar Days
Permanent Seeding Net Increase Resulting From This Change Order	<u>00</u>	Calendar Days
Permanent Seeding Current Contract Time Including This Change Order	<u>07</u>	Calendar Days

The Above Changes Are Approved:

Professional Engineering Consultants, P.A.

By: 

Date: 25 AUGUST 2006

The Above Changes Are Accepted:

Atlas Electric, L.L.C.  
Contractor

By: 

Date: 8/27/06

# CHANGE ORDER # 1

## FAA PROJECT # 3-20-0088-51

The following Change Order is a modification to the Project Plans and Specifications. The Change Order was prepared at the request of the Owner and was necessary for the following changes:

[ITEM 1] A claim for \$620.00 and the seven (7) day time extension due to a delay of the beacon tower erection while waiting for the approval of the FAA Form 7460-1 (Notice of Construction Alteration) to erect the temporary cranes at the old and new beacon tower sites.

A new item is created as a part of the change order to accommodate the change as a lump sum price.

**Item No. 11 Delay for Erecting Temporary Cranes** \$ 620.00 lump sum

[ITEM 2] Adjustment of the current contract quantities to final field measured and/or calculated quantities. The modifications affected the following bid items:

BID ITEM	ORIGINAL QUANTITY	UNIT	UNIT COST	FINAL QTY	QTY ADJUST	COST ADJUST
2 Install Comm. Cable to Construction Trailer	630	LF	\$ 2.80	725	95	\$ 266.00
3 Communications Duct - 4"	1,500	LF	\$ 7.95	1,356	(144)	\$ (1,144.80)
5 6 Strand MM Optical Fiber Cable installation	2,310	LF	\$ 1.45	2,154	(156)	\$ (226.20)
7 Raceway Trench and Backfill (48" depth)	139	LF	\$ 6.45	134	(5)	\$ (32.25)
<b>FAA NON-PARTICIPATING TOTALS</b>						<b>\$ (1,137.25)</b>